



QA Inspection Report

Client: FES FM

Facility: Dunbar Grammar

Report Date: 26/03/2018

Roof Section: New Build Roofs

Report Data

Title	Main Extension
-------	----------------

Principal Contractor: FES Support Services Ltd

Roofing Contractor: Ronald Graham Roofing and Building Ltd

Good progress has been made since starting the main extension, the roof deck is now installed and the vapour barrier has been applied to all flat areas.

We are happy with the level of workmanship demonstrated by the operatives and the specification is being strictly adhered to.

A further report will be provided next week.



Photo 1

M35/207 structural deck installed.



Photo 2

Roof deck primed prior to installing vapour barrier.



Photo 3

Garland metal lined vapour barrier torch applied to deck.



Photo 4

Further photo showing vapour barrier being torched applied.



Photo 5

Overview of works progressing.