



QA Inspection Report

Client: FES FM

Facility: Knox Academy

Report Date: 24/07/2017

Roof Section: Roofs

Report Data

Title	Inspection report
-------	-------------------

Contractor: Ronald Graham Roofing and Building Ltd

Operatives on site: 2

Weather conditions: Dry

All flat roofing works are now finished and the cladding installation will be complete by close of play today. The operatives are currently finishing off installing the closure flashing between the top of the cladding and tank house roof.

The existing access door has been kept in place and will be sanded down and coated with two coats of gloss to match in with the cladding.

We are happy with the completed roof works and high standard of workmanship demonstrated by Ronald Graham Roofing operatives.

A sign off meeting will be carried out on completed sites by all parties prior to issuing the guarantees.



Photo 1

Overview of completed roof area. Access door to be sanded down and painted dark grey in gloss to match in with cladding.



Photo 2

Further overview.



Photo 3

Completed tank house roof.



Photo 4

Cladding completed around tank house.



Photo 5

Lightning conductors reconnected.



Photo 6

Photo showing before and after of the project.

